

Project: Trapeze Plus No. 2

Client: Gripple Ltd.

Client's Order No: PO I 11327

Inspection Date: 15/09/2015

Certificate No: COV 1513544

Office: Sheffield


Date: 15 / 09 / 2015

Order Status: Complete

This certificate is issued to Gripple Ltd to certify that the undersigned surveyor did, at their request attend the premises at The Old West Gun Works, Sheffield on and between the above dates for the purpose of examining and witnessing tests on the items listed below. All tests produced satisfactory results.

TEST CONFIGURATION





M Cobb Surveyor of Lloyd's Register

| Gripple Model | Rope (Cable) Construction | Maximum Working Load Limit | Gripple Load Limit 3:1 | Results | | |
|------------------|------------------------------|----------------------------------|------------------------------|------------------|------------------|-----------------|
| | 2mm 7x7 (Galv) | 45 kg | 135 kg | 204kg 449 lbs | 215kg 473 lbs | 196kg 432lbs |
| MTZ2 | 2mm 1x19 | 100 lbs | 300 lbs | 199kg 438lbs | 194kg 427lbs | 192kg 423lbs |